

RESOLUTION #14-47

**RESOLUTION AUTHORIZING CHANGE ORDER NO. 1
SUBMITTED BY PERNA FINNIGAN, INC. FOR
INSTALLATION OF STORM SEWER INLETS AND
PIPES AND RESURFACING OF DICKERSON STREET**

WHEREAS, the City of Woodbury entered into a Contract with Perna Finnigan, Inc. hereinafter "Contractor" for the Installation of Storm Sewer Inlets and Pipes and Resurfacing of Dickerson Street Project, hereinafter "Project"; and

WHEREAS, due to various delays caused by the recent inclement weather Contractor is requesting an extension of time of 150 working days (157 total days including 7 holidays), as described in the attached Change Order No. 1; and

WHEREAS, such changes have been reviewed and approved by the City Engineer as indicated on the attached Change Order No. 1 with Contractor; and


WHEREAS, Change Order No. 1 does not change the contract amount of \$151,934.40.

NOW, THEREFORE, BE IT RESOLVED by the Mayor and City Council of the City of Woodbury that the Mayor is hereby authorized to execute the attached Change Order No. 1.

ADOPTED at a regular meeting of the Mayor and City Council of the City of Woodbury held on January 28, 2014.

CITY OF WOODBURY

By:



WILLIAM H. FLEMING, JR.
President of Council

ATTEST:



ROY A. DUFFIELD, Clerk

CONTRACT CHANGE ORDER

Administrative Data and Summary of Changes

No: 1

Date of Issuance: January 28, 2014

PROJECT: North End Storm Sewer - Phase 4

FOR: Extension of Time

OWNER: **City of Woodbury**
33 Delaware Street
Woodbury, NJ 08096
(856)845-1300

CITY's Project No.: _____

CONTRACTOR: **Perna Finnigan Inc.**
1921 E. Sherman Avenue
Vineland, NJ 08361
(856) 691-6158

ENGINEER: **Federici & Akin, P.A.**
307 Greentree Road
Sewell, NJ 08080
(856)589-1400

CONTRACT FOR: Installation of Storm Sewer Inlets and Pipes
and Resurfacing of Dickerson Street

ENGINEER's Project No.: 13037

In accordance with the terms of the Contract, the following changes are made in the Construction Documents.

Description:

The length of the Contract Time is extended from 60 working days (65 total days including holidays) to 150 working days (157 total days including 7 holidays).

Purpose of Change Order:

Inclement weather (3 significant snow storms since Dec. 8th., ice storm Jan. 10th, and daytime temperatures consistently below freezing) has delayed the start of the actual construction activities. The typical weather through January and February could prohibit installation of the storm sewer piping and inlets. Additionally, asphalt plants are closed for the winter. The time extension is to allow the contractor sufficient calendar days to complete the work as weather permits, and have asphalt available in late March or early April.

Attachments: (List documents supporting change)

N/A

CHANGE IN CONTRACT PRICE:			CHANGE IN CONTRACT TIME:	
Original Contract Price	<u>\$151,934.40</u>		Original Contract Time	<u>65</u> Days
Previous Change Orders	<u>none</u>		Notice to Proceed Date	<u>11/4/2013</u>
Net change of Previous Change Orders	<u>\$0.00</u>	%	Net change from Previous Change Orders	<u>0</u> Days
		0.00	Contract Time Prior to Change Order	<u>65</u> Days
Contract Price prior to this Change Order	<u>\$ 151,934.40</u>		Net Increase (Decrease) of this Change Order	<u>92</u> Days
Net Increase (Decrease) of this Change Order	<u>\$0.00</u>	0.00	Contract Time with all Approved Change Orders	<u>157</u> Days
Contract Price with all Approved Change Orders	<u>\$ 151,934.40</u>	100.00	Revised Completion Date	<u>April 9, 2014</u>

RECOMMENDED:

APPROVED:

APPROVED:

by Paul P. Dreier 2/14
City Engineer

W. J. V. G.
Owner Mayor

by Jesusita DeLeon
Contractor